




MOQHAKA LOCAL MUNICIPALITY

**REQUEST FOR FORMAL WRITTEN PRICE QUOTATIONS
(Over R30 000.00 up to a transactions value of R200 000.00 VAT included)**

REFERENCE NUMBER: 4/1/2021-22 CLOSING DATE: 06 SEPTEMBER 2021 CLOSING TIME: 12:00 PM

NON-REFUNDABLE FEE: R 176.00

Description	Contact Person
<p><u>CONSTRUCTION OF 10 DRY SANITATION TOILETS AT KROONSTAD, VILJOENSKROON AND STEYNSRUS LANDFILL SITES</u></p> <p>The work for this project will consist of the CONSTRUCTION AND INSTALLATION OF DRY SANITATION TOILETS at pre-determined positions at KROONSTAD, VILJOENSKROON AND STEYNSRUS landfill sites.</p> <p>NATURE OF GROUND AND SUBSOIL CONDITIONS ON SITE</p> <p>The nature and subsoil conditions on site is of soft material (sand), no hard excavation will be necessary but strong hard foundation will be required due to the soft condition of the ground and soil.</p> <p>DETAILS OF THE CONTRACT</p> <p>The project entails of assemble and installation of the dry sanitation units: Ceramic Toilet Bowl & Seat Lid, Galvanized Wind master 230mm, 2.2m Ventilation Pipe, Anchoring Device & Brackets, Waste Digester(2 Cubic meters) with provision to desludge the pit contents, End User Education, Social facilitation, Registration to national database & Compliance Inspection, Emergency Liquid Overflow Connector and 2 year Service Contract and installation of SABS Approved Precast Concrete Top Structures: Two side panels(left & right), rear panel, roof panel & precast floor slab, Toilet Roll Holder, Galvanized Door with door handle using the provided drawings, six (6) toilets at Kroonstad landfill site, two (2) toilets at Viljoenskroon landfill site and two (2) toilets at Steynsrus landfill site.</p> <ul style="list-style-type: none"> • Excavations Excavate trenches not exceeding 2m deep. • Keep excavation free from water. Allow for keeping excavations free from all water other than subterranean water. • Back Filling. Backfill to every excavated trenches. • Concrete (Foundations) Supply and cast 150mm deep 15Mpa concrete in the strip foundation. • Masonry (Brickwork) Supply and build a two (2) course layer of maxi brick foundation wall that will act as platform for the precast floor slab. 	<p>Mr. TA Qhena Tel: 056 216 9271 Email Address: tokeloq@moqhaka.gov.za</p> <div style="border: 1px solid black; padding: 5px; margin-top: 20px;"> <p>SUPPLY CHAIN MANAGEMENT VERIFIED FOR COMPLIANCE</p> <p style="text-align: center;">2021-08-25</p> <p>Official Signature </p> </div>

ELIGIBILITY CRITERIA

Only those suppliers who:

- **CIDB GRADING REQUIRED: 1GB**
- **LOCAL CONTENT: Concrete , 100% & Bricks 100%**
- **Are willing and able to supply the required products within 30 days from receiving the official appointment letter,**
- **Are willing and able to keep their cast prices/ rates fixed for the maximum period of 60 days from date of the RFQ closing- Shall be eligible to participation further on price and preferential points.**
- **Quotes in line with these pro ranges (R30 000.00 – R200 000.00) will be considered for further evaluation.**

PAYMENT OF NON-REFUNDABLE FEE

Payment of the non-refundable fee of R176.00 can be made at the cashiers at the main Municipal Building, Hill Street or directly into the municipal bank account. Proof of EFT payment should then be forwarded to the SCM office via email to palesal@moqhaka.gov.za or dineom@moqhaka.gov.za or agnesm@moqhaka.gov.za, after which the complete document containing the MBD forms will be forwarded to the bidder.

Moqhaka Local Municipality Banking Details:

Bank: ABSA Bank Kroonstad
Account Number: 40-5327-4876
Branch Code: 334536
Bidder Reference: Company Name and RFQ Number

SUBMISSION DETAILS

The quotation and supporting documents sealed in an envelope and externally endorsed with the relevant quotation number and description and placed in a bid box, on the Ground Floor, Municipal Building, Hill Street, Kroonstad. Or via e-mail to agnesm@moqhaka.gov.za , palesal@moqhaka.gov.za and dineom@moqhaka.gov.za .

CONTACT DETAILS FOR ENQUIRIES

All enquiries pertaining to Supply Chain Management Matters contact 056 216 9303 / 9183.
For Technical, queries contact Mr. TA Qhena at 056 216 9271.

